

Project : The Capitol
Date : 28 AUG 26
Subject : Tower Sequencing of Work Schedule

: Completed
 : Missed

: Risk of Missing Dateline
 : In Progress onTrack



TA & TB Toilet			Work Description	1. Sanitary Piping	2. Brick wall	3. Concealed CW & FW piping, Elect. Conduit	4. Exhaust fan and duct	5. Electrical Conduit and wiring	6. Sprinkler cut off point	7. Waterproof	8. Plaster & screed	9. ACMV Grille & Diffuser	10. Lighting	11. Dropper & Sprinkler Cap	12. Tiles	13. Door frame	14. Window frame	15. Toilet cubical	16. Ceiling frame	17. Ceiling board	18. Vanity counter	19. Vanity Mirror	20. Sanitary fitting	21. Signage	22. Door panel	23. Window	Floor Locked Status	
				Contractor	GM	INNOVE	GM & MCCT	PH	MCCT	SKK	MONNARCH	CSY & CAPRI	PH	MCCT	SKK	CSY, CAPRI, SCW	INNOVE	UTW	ASUWARIS	PJC & FIE	PJC & FIE	SCW & NP	SCW & NP	GM	LAB	PJC & UTW		PJC & UTW
SECTION 1	CL14	Date		26-Jun-26	22-Jul-26	6-Aug-26	23-Jul-26	23-Jul-26	24-Jul-26	26-Jul-26	10-Aug-26	10-Aug-26	10-Aug-26	9-Aug-26	11-Aug-26	11-Aug-26	11-Aug-26	13-Aug-26	17-Aug-26	20-Aug-26	21-Aug-26	21-Aug-26	22-Aug-26	22-Aug-26	22-Aug-26	22-Aug-26	Average %	
		OVERALL %		100%	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%	100%	75%	100%	80%	60%	100%	10%	35%	0%	90%	75%	79%	
		TB	T6	100%	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%	100%	75%	100%	80%	60%	100%	10%	35%	0%	90%	75%	79%	
			T7	100%	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%	100%	75%	100%	80%	60%	100%	10%	35%	0%	90%	75%	79%	
		TA	T4	100%	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%	100%	75%	100%	80%	60%	100%	10%	35%	0%	90%	75%	79%	
	T5		100%	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%	100%	75%	100%	80%	60%	100%	10%	35%	0%	90%	75%	79%		
	CL15	Date		30-Jun-26	27-Jul-26	9-Aug-26	26-Jul-26	26-Jul-26	26-Jul-26	29-Jul-26	31-Jul-26	13-Aug-26	13-Aug-26	13-Aug-26	12-Aug-26	14-Aug-26	14-Aug-26	16-Aug-26	19-Aug-26	23-Aug-26	24-Aug-26	24-Aug-26	25-Aug-26	25-Aug-26	25-Aug-26	25-Aug-26	Average %	
		OVERALL %		100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	75%	50%	50%	23%	10%	35%	0%	0%	0%	60%	
		TB	T6	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	50%	50%	50%	15%	10%	35%	0%	0%	0%	58%	
			T7	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	50%	50%	50%	15%	10%	35%	0%	0%	0%	58%	
		TA	T4	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	100%	50%	50%	30%	10%	35%	0%	0%	0%	61%	
	T5		100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	100%	50%	50%	30%	10%	35%	0%	0%	0%	61%		
	CL16	Date		3-Jul-26	2-Aug-26	12-Aug-26	12-Aug-26	12-Aug-26	12-Aug-26	3-Aug-26	15-Aug-26	16-Aug-26	16-Aug-26	16-Aug-26	15-Aug-26	17-Aug-26	17-Aug-26	19-Aug-26	22-Aug-26	26-Aug-26	27-Aug-26	27-Aug-26	28-Aug-26	28-Aug-26	28-Aug-26	28-Aug-26	Average %	
		OVERALL %		100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	90%	100%	30%	10%	25%	0%	0%	0%	0%	0%	0%	0%	50%	
		TB	T6	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	61%	100%	30%	0%	25%	0%	0%	0%	0%	0%	0%	0%	49%	
			T7	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	0%	25%	0%	0%	0%	0%	0%	0%	0%	50%	
		TA	T4	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	30%	20%	25%	10%								